



GI-02: North Swan St. Park Revitalization

General description

The proposed project will reduce impervious surfaces by approximately 25%, and will evaluate the feasibility of various GI practices including: dry swales, tree plantings, stormwater planter(s), soil restoration/de-compaction and permeable pavers/pavement treatments.

Purpose

It's the City's intent to "green-up" the park's existing infrastructure, using EPA's fix-it-first philosophy. Reduction of stormwater flows or loads to the CSS, thereby reserving conveyance capacity with the CSS and reducing the frequency and intensity of CSO events.

SPDES Permit#	Project Location
NY-002 5747	 
LTCP Estimated Project Cost (Millions)	
\$0.15	
Grant Funding or other sources	
\$.087 (NYSDEC WQIP)	
Cost-share	
\$0.063	
Maintain	
Albany Water Board	
Own	
Albany Water Board	
Certification	Contact Information Albany Water Board William Simcoe (518) 434-5300 / wsimcoe@albanyny.gov
APCs	
Manage construction	
Albany Water Board	
Operation	
Albany Water Board	
Enforcement	
Albany Water Board	
Outfall#	
A-030	
Affected Waterbodies	Annual Percent CSO Reduction (%) 0.0002
Hudson River	
Annual Volume Captured (Mgal)	Date Milestone Met Completed Plans and Specs: 12/15/13 2/28/2014 Notice to Proceed to Construction: 6/15/14 6/11/2014 Construction Completion Date: 12/15/15 11/20/2015 Operational Start-Up Date: 12/15/15 11/20/2015
0.0094	

Status

2/18/14: Estimated benefits: Reduction of 0.041 ac-ft. of water quality treatment & a runoff reduction volume of 0.029 ac-ft. with an estimated reduction in total suspended solids (TSS) of approximately 11 tons/yr., Total Phosphorus (TP) of 82 lbs./yr., & Total Nitrogen (TN) of 524 lbs./yr. Applied for funding in the WQIP program in December of '13. **3/13:** Bid has been prepared and is being reviewed by board of contract and supply. Should be on track for NTP. Park project manager was City Planning director, who left office, has shifted to senior planner. **3/18:** Comments received by DEC. **3/26** AWB staff met with project engineer and City Departments about DEC comments. MJ Engineering will review the comments. **4/24:** AWB staff, project engineer, CDRPC, and APJVT met collectively with DEC to discuss the comments and responses to the Department's comments. A revised set of plans and specs will be submitted to the Department. **5/12:** Plans and specs have been approved by DEC and on-time NTP is anticipated. **5/22:** Project Bids received, on the schedule to be presented to the Board of Contract & Supply June 3rd for award. **7/10:** NTP was issued and the Department notified of this step on 6/12. **8/14:** Demolition work has begun and is being managed by City of Albany Dept. of General Services. **10/9:** Site work ongoing **11/13:** No update at this time. **1/08/15:** Significant headway has been made in demolition. Project activity has stopped for winter and will resume in warmer weather. **4/9:** No update at this time. **5/14:** Substantially complete, will report update later. **10/8:** On June 27th the city hosted a cutting ceremony. The Times Union reported the event. Project completion and operational start up certification will be submitted. **1/14/16:** Project complete and certified.