

SSS-07

Hoosick Street Storm Sewer Extension

City of Troy

Project Description:

Separation of existing storm sewer from the combined sewer.

Purpose:

Removal of inflow from CSS to increase conveyance of wet-weather flows, and reduce the frequency and volume of CSOs.

Contact Information:

Chris Wheland
 City of Troy Public Utilities
 (518) 237-0438 / Chris.Wheland@troyny.gov

Project Status:

7/14/16: Because NYSDOT was repaving this road, the City accelerated work to replace pipe (NYSDOT would otherwise have a moratorium preventing the new pavement to be ripped up). New pipe has installed under Hoosick and the city is reviewing plans to access the need for additional work.

3/1/17: The city of Troy is working with CDM Smith on completing the design of the separation project so new phase of construction can start. Depending on funding the next phase is anticipated to begin in the late summer or early fall 2017.

7/13/17: No update at this time.

9/15/17: The plan and spec is proceeding on schedule and will be submitted on or before 10/1.

Consent Order Milestones	Date Milestone Met
Completed Plans & Specifications: 10/1/17	9/29/17
NTP to Construction: 4/1/18	3/29/18
Construction Completion Date: 12/15/18	9/7/18
Operational Start-Up Date: 12/15/18	9/7/18

SPDES Permit #	NY-009 9309
LTCP Projected Project Cost (Millions)	\$1.05
Total Construction Cost (minus in-kind)	TBD
Owned By	City of Troy
Affected Waterbodies	Hudson River
Grant Funding or other sources	None
Annual Volume Captured (Mgal)	4.00
Annual Percent CSO Reduction (%) (Pool-Wide)	.10%

1/11/18: The City submitted plans and specs to NYSDEC on 9/29/17. The Department issued formal approval of the plan and spec on 11/1/17. City is moving forward on Bidding to comply with the NTP on 4/1/2018.

3/1/18: The construction work for this project is out to bid. A pre-bid meeting will be held on March 5th.

9/10/18: This project has been completed.