

STCF-01 & STCF-02
Floatables Control Facilities for CSO 026 (Regulators Maiden, Steuben and Orange) CSO 030 (Regulators: Quackenbush, Jackson and Livingston)
City of Albany

Project Description:

The proposed floatables facilities will collect floatable debris and materials associated with CSOs from the Maiden, Steuben, Orange, Quackenbush, Jackson and Livingston regulator structures.

Purpose:

The projects will provide for the collection of floatables from the combined sewer overflows (CSOs) in the vicinity of the Corning Preserve.

Consent Order Milestones	Date Milestone Met
Completed Plans and Specs: 10/1/17	9/28/17
NTP to Construction: 4/1/18	3/29/18
Construction Completion Date: 12/15/19	12/12/19
Operational Start-Up Date: 12/15/19	12/12/19

Contact Information:

Albany Water Board
 William Simcoe
 (518) 434-5300 / wsimcoe@albanyny.gov

SPDES Permit #	NY0025747
LTCP Projected Projects Cost	\$8,000,000
Total Construction Cost (minus in-kind)	\$7,704387
Owned By	Albany Water Board
CSO Outfall No.	A-026
Grant Funding or other sources	NYSDEC WQIP up to \$5m
Annual Volume Captured (Mgal)	TBD
Annual Percent CSO Reduction (%) (Pool-Wide)	TBD

Project Status:

6/1/17: The preliminary design for this project has been completed along with soil surveys and borings. The Albany Water Board will submit this project to the State Intended Use Plan and apply for WQIP funding.

9/15/17: An application for WQIP funding has been submitted to NYSDEC through the CFA.

1/11/18: Plans and spec for these projects, advanced in unison, were submitted to the NYSDEC on 9/28/17. The Department approved the plan and spec on 11/2/17. Advertisement for bidders is January 2018. Bids will be received in February of 2018.

3/1/18: No update at this time.

9/10/18: NYSDEC has been included on the detailed weekly progress reports for these projects distributed by the water board. For Maiden Lane the screens are anticipated for deliver the week of 9/10. At Steuben crews will begin connecting to the County interceptor. Construction at Orange St. is starting the week of 9/10. At Jackson and Livingston, a comprehensive archeological survey is underway.

2/13/19: The Maiden Lane and Steuben facilities are complete and operational. The Quackenbush facility is 90% complete with operational start-up on target for March/April of 2019. The Orange St. facility is 60% complete and the Jackson/Livingston facility is 30% complete.

12/12/18: This project has been completed.