

SSS-05 Middle Vliet Street Sewer Separation Cohoes

Project Description:

Sewer separation and rehabilitation work in the vicinity of Middle Vliet Street, including: Harvard Street, Berkshire Street, Beacon Avenue, and Edward Road.

Purpose:

Reduction of stormwater flows and infiltration to the CSS, thereby reserving conveyance capacity with the CSS and reducing the frequency and intensity of CSO events.

Contact Information:

City of Cohoes
Gary Nathan, PE
(518) 233-2131 / gnathan@ci.cohoes.ny.us

Consent Order Milestones	Date Milestone Met
Completed Plans & Specifications: 10/1/16	10/27/2016
NTP to Construction: 4/1/17	3/30/17
Construction Completion Date: 12/15/17	11/30/17
Operational Start-Up Date: 12/15/17	11/30/17

SPDES Permit #	NY-003 1046
LTCP Projected Project Cost (Millions)	\$1.43
Total Construction Cost (minus grant and in-kind)	\$210,079
Owned By	City of Cohoes
CSO Outfall	C- 007
Grant Funding or other sources	DEC WQIP, (up to \$900,000)
Annual Volume Captured (Mgal)	0.06
Annual Percent CSO Reduction (%) (Pool-Wide)	0.005%

Project Status:

7/12/16: The City applied for a WQIP Grant for the project which will fund approximately \$900k of the work. CHA Engineering has been retained for design and project management for the project. Ongoing work to meet EFC requirements for contracts and documentation. An inspection is scheduled for July 17th to perform reconnaissance and construction easements are also beginning to be ascertained.

10/16: Plans and specs submitted to DEC on 9/28/16. **(Continued next page)**

3/1/17: DEC submitted a comment letter to the Pool on January 20, 2017. A response to comments was sent to DEC on February 15, 2017. A pre-bid meeting was held on the 2/21 and bids are due on March 3rd.

4/13/17: Construction is expected to start in June and be done by September.

7/13/17: Test pits have been dug and crews are scheduled to arrive to start construction the last week of July.

9/15/17: Construction crews started on July 31st with the Directional Bore now done and the sanitary sewer lining item also complete. The new storm line is installed from the west side of Edward Street to Beacon Avenue and has connected with the directional bore piece.

1/11/18: Although restorative construction has yet to be finished (minor asphalt replacement for the street, landscaping) the sewer portion of this project is completed and operational as of 11/30/17.

This project is complete.