

SSS-10

Columbia Street Phase II Separation, City of Cohoes



Project Description:

Continuation of the sewer separation and rehabilitation work along Columbia Street.

Purpose:

Reduction of stormwater flows and infiltration to the CSS, thereby reserving conveyance capacity with the CSS and reducing the frequency and intensity of CSO events.

Contact Information:

City of Cohoes
 Gary Nathan, PE
 (518) 233-2131 / gnathan@ci.cohoes.ny.us

Project Status:

3/15/20: The City was awarded WQIP grant for \$1,900,000 awaiting contract. City just received A/E contract for design and construction. Under review.

9/1/20: Arcadis Engineering has been retained to design the project. Plans and specs are roughly 50% complete.

Consent Order Milestones	Date Milestone Met
Completed Plans & Specifications: 10/1/21	
NTP to Construction: 4/1/22	
Construction Completion Date: 12/15/22	
Operational Start-Up Date: 12/15/22	

SPDES Permit #	NY-003 1046
LTCP Projected Project Cost:	\$4,325,000
Total Cost:	\$4,325,000
Total Construction Cost (minus grant and in-kind)	\$TBD
Owned By	City of Cohoes
CSO Outfall	C-008, 015
Grant Funding or other sources	NYSEFC E&PG: \$72,000
Annual Volume Captured (Mgal)	TBD
Annual Percent CSO Reduction (%) (Pool-Wide)	TBD