

APW-03 Development of the Post-Construction Compliance Monitoring Program (PCCMP)

General description	
Provides definition of the sampling locations, protocols and frequency for the collection of water quality data.	
Purpose	
Data to be used to assess the benefits associated with the LTCP, and demonstrate compliance with water quality standards.	
SPDES Permits	Project Cost (Millions)
NY 002 5747, 003 1046, 002 6026, 009 9309, 003 0899, 003 3031	\$0.02
Funding source	Cost-sharing
	APCs sharing cost of program
Manage construction	Contact Information
CDRPC	Martin Daley
Certification	CDRPC
APCs	(518) 453-0850 / mdaley@cdrpc.org
Consent Order Milestones	Date Milestone Met
Task Start Date: 4/1/14	3/27/2014
Task Completion Date: 10/1/14	11/27/2014
Status	
<p>3/27: CDRPC is beginning to develop this task with the communities and has discussed options for moving forward and the timeline with the technical committee and project consultants. Identifying process for putting the project out to bid. 4/24: APJVT working on potential program that CDRPC will review before bringing forward to APCs. 5/22: No update at this time. 7/10: No update at this time (APJVT putting a draft of the program together) 8/14: Awaiting updated water quality standard guidance. 9/11: Program previously outlined in LTCP, but awaiting updated water quality standard guidance 10/9: The communities have received DEC's program memo, dated 9/27, and will submit a letter in response. 11/13: The communities are evaluating the Department's recommended modifications/expansion of the PCMP and will respond accordingly. 1/08/15: Final PCCMP will be presented to the communities on 1/08. 2/12: Final PCCMP letter and plan have been submitted to DEC for approval. 3/12: Awaiting DEC comments on final PCMP and Enterococcus sampling program. 4/9: DEC issued a formal approval of the PCCMP on March 13, 2015. 5/14: PCCMP sampling is underway as of 5/1. This task has been completed and certified.</p>	